

SWP-enabled Constraints Modeling for On-site Assembly Process of Prefabrication Housing Production

Abstract

Prefabrication housing production (PHP) processes are fragmented and full of variability. Their schedule reliability is particularly disturbed by the constraints deriving from task executions in the on-site assembly process. Proactive constraints modeling, including identifying constraints and understanding their interrelationships, is crucial to ensure successful task executions and enhance sociability in collaborative working. However, current methods for constraints modeling are often sluggish and heavily rely on human's commitments because there is no real-time and value-added information for decision-making. To address this issue, this study proposes an approach of smart work packaging (SWP)-enabled constraints modeling service, which consists of three dynamic sub-services: social network analysis (SNA) service, hybrid system dynamics (SD)-discrete event simulation (DES) model service, and constraints scenario analysis service. It can equip the workers with the ability to (1) automatically identify the critical constraints, (2) dynamically explore interactional and interdependent relationships of these constraints, and (3) simulate and analyze the impact on schedule performance under different constraints scenarios. Five critical constraints are identified, including adverse weather conditions, lack of collision-free path planning, lack of visible and audible communication mechanism, lack of optimal buffer layout, and lack of optimal installation sequence. Most interrelationships are depicted in the four modules of the hybrid SD-DES model, including the assembly process, resource availability, operation efficiency, and schedule performance. Finally, the most influential constraint "lack of collision-free path planning" to schedule performance is identified in the constraints scenario analysis process.

23 **Keyword**

24 Constraints Modeling, Smart Work Packaging, System Dynamics, Discrete Event Simulation,
25 Prefabrication Housing Production

26 **1. Introduction**

27 As reported by McKinsey (2017), construction-related spending accounts for 13% of the world's
28 GDP, but productivity growth of the construction industry has only increased by 1% over the past
29 20 years. The productivity of the manufacturing industry is nearly 1.7 times higher than that of the
30 construction industry. The underlying reason could be the relatively slow adoption and integration
31 of advanced information technologies and industrialization principles such as mechanization,
32 automation, robotics, standardization, modularization, and information-driven construction (Li et
33 al., 2019). Prefabrication Housing Production (PHP) is an innovative solution in the construction
34 industry. It uses the principles of industrialization in the lifecycle of construction projects,
35 including design, manufacturing, transportation, on-site assembly, maintenance, and
36 deconstruction stages. The benefits of PHP have been investigated in many studies. PHP can
37 provide a safer and more sustainable construction environment by testing products in controlled
38 factories using consistent standards (Wu et al., 2016; Wu et al., 2017). It can also help reduce
39 construction waste (Mao et al., 2016; Wu et al., 2018). Moreover, widespread adoption of PHP in
40 densely populated regions, such as Hong Kong, can be used to mitigate the impact of labor shortage
41 and unbalanced housing supply and demand (Li et al. 2018a). Although the public high-rise
42 residential buildings in Hong Kong have benefited significantly from PHP, the supply of public
43 housing is still plagued by the pathological schedule delay of PHP. For example, the government
44 planned to construct 13,300 flat units of public housing in the financial year of 2016-2017.
45 However, the actual amount of PHP is only 11,276 units; a 15.22% delay (Housing Authority,

46 2018). The uncertainties and constraints in the fragmented PHP process have proven to be the
47 dominant drivers (Li et al., 2016). Uncertainty refers to something that may occur, whereas
48 constraint (e.g., limited space and buffers) is something that will happen (Li et al., 2017a).
49 Constraints are the apparent bottlenecks and thus are more predictable than the uncertainties to be
50 removed in task executions. As such, reliable constraint-free schedules are vital for achieving an
51 industrialized PHP environment across the fragmented stages including design, manufacturing,
52 logistics, and on-site assembly so as to avoid schedule delays and cost overruns (Wang et al.,
53 2016a).

54 The reliability of PHP schedules can be enhanced via proactive constraints management, which is
55 the process of identifying, optimizing and monitoring of bottlenecks (e.g., unavailable drawings
56 and specifications, shortage of workforce and materials, limited workspace, uncompleted
57 preceding works, lack of work permits, quality, and safety issues) to ensure that work package-
58 level tasks assigned to workers can be successfully executed (Blackmon et al., 2011). Managing
59 constraints in PHP processes means preparing more (e.g., on detailed and dynamic planning with
60 lean solutions) and acting fast (e.g., on decision-making and collaborative working) using available
61 information and knowledge. As such, the principal objective of constraints management is to
62 continually improve the reliability of workflow by guaranteeing that precise information is always
63 available at the right time in the right format to the right person. There have been a significant
64 number of studies focusing on how to support decision makers and collaborative workers with
65 precise, timely, and well-formatted information for task execution (Zhong et al., 2017; Li et al.,
66 2018b). For example, an internet of things (IoT)-enabled Building Information Modeling (BIM)
67 platform is developed with the support of smart construction objects (SCOs) by equipping objects
68 with information and communication technologies such as radio frequency identification (RFID),

69 augmented reality (AR), and other sensing and tracking technologies (Li et al., 2018c; Niu et al.,
70 2016). Other studies, such as Blackmon et al. (2011) and Wang et al. (2016a), have made efforts
71 to develop frameworks by considering the use of information technologies for constraints
72 management in the oil and gas industry. However, there is so far no widely accepted approach for
73 constraints management in PHP.

74 The development of smart work packaging (SWP) in recent years seems to be adequate to address
75 the challenge. Work packaging is the approach to break down PHP processes into manageable
76 pieces to facilitate execution of activities or tasks. However, it is limited in offering practical
77 constraints management solutions such as automatic identification and analysis of constraints and
78 their interrelationships (Hamdi, 2013; Isaac et al. 2017), real-time sensing and tracking constraints
79 status (Liu et al. 2015), and optimal constraints improvement planning (Abuwarda and Hegazy,
80 2016). Smart Construction Objects (SCOs) (Niu et al., 2016) are the smart resources with
81 characteristics of awareness, communicativeness, and autonomy, which can improve the capacity
82 of resources-related constraints modeling, optimization, and monitoring. However, SCOs are
83 defined on single construction objects, without encapsulating the construction project operations
84 like work packaging. Thus, SWP, as the integration and extension of work packaging and SCO
85 aims to develop smart tasks execution procedure to improve constraints management for achieving
86 mass production in PHP. Smarter constraints management involves sophisticated autonomy,
87 adaptivity, and sociability, based on the intensive interaction among people, technologies,
88 environment, and resources. If this process fails, severe schedule delay/cost overrun may happen.
89 In PHP, there are a few studies which investigate the smart transformation of a group of tasks (i.e.
90 the lowest level in the work breakdown structure) based on the building systems of product
91 breakdown structure (PBS) by embedding the capabilities of visualizing, tracking, sensing,

92 processing, computing, networking, and reacting. The smart transformation centers upon
93 autonomy, adaptivity, and sociability, which can facilitate better tasks execution from workers.
94 For example, the machinery (i.e., vehicles, crane towers) can be augmented with the autonomy to
95 transport or hoist the prefabricated products independently and without direct intervention from
96 surroundings (Chi et al., 2012). In addition, the PHP planning approaches can be enhanced with
97 adaptivity to be capable of reacting flexibly and resiliently through re-planning in a dynamic
98 manner when constraints are not removed (Abuwarda and Hegazy, 2016). Work packages can also
99 be strengthened with sociability to interact in a peer-to-peer manner with other work packages or
100 resources in the work packages to collectively improve constraints management (Taghaddos et al.,
101 2012).

102 Despite the merits of deploying SWP for constraints management in PHP to achieve a constraint-
103 free environment, numerous implementation barriers have also been raised (Wang et al., 2016a).
104 The first barrier for SWP that prevents the success of constraints management in PHP is to identify
105 the critical constraints and understand the interrelationships of the constraints. To better explore
106 the SWP-enabled constraints management system of PHP from a holistic view, constraints
107 modeling, including identifying constraints and mapping their interrelationships, should be
108 investigated before optimizing and monitoring. This study concentrates on the on-site assembly
109 process of PHP due to the fact that it is the central piece for delivering the final product. This study
110 also proposes a two-phase solution to model the constraints, which includes: (1) encapsulating
111 social network analysis (SNA) module into SWP to automatically identify the trades associated
112 constraints in the on-site assembly process, and (2) developing a hybrid dynamic model which
113 integrates system dynamics (SD) and discrete event simulation (DES) to map the interactions and
114 interrelationships of the constraints. The specific objectives of this study are to: (1) automatically

115 identify the trades associated critical constraints; (2) dynamically explore interactional and
116 interdependent relationships of these constraints; (3) simulate and analyze the impact of these
117 constraints on schedule performance under various constraints scenarios.

118 **2. Literature Review**

119 *2.1 Prefabrication Housing Production (PHP)*

120 Schedule delay continually impedes the success of PHP due to the lack of required coordination
121 to prevent work starvations between prefabrication factories, logistics, and on-site construction (Li
122 et al., 2018a). The issue of fragmentation is amplified when the manufacturing work of PHP in
123 Hong Kong has been completely shifted offshore, e.g., to the Great Bay Area (GBA) of Mainland
124 China, which results in all uncertainties and constraints prior to tasks execution could not be timely
125 satisfied to enhance and improve the reliability of PHP processes (Li et al., 2016). Previous studies
126 investigated the stakeholder-associated risks in the whole PHP processes, such as low
127 interoperability between different enterprise resource planning systems (ERPs), logistics
128 information inconsistency, delivery delay of prefabricated products to the site (Li et al., 2016). To
129 help reduce these risks, the internet of things (IoT)-enabled BIM platform, including the services
130 of production, logistics, and on-site assembly, was developed to improve the visibility and
131 traceability of prefabricated products for achieving just-in-time (JIT) coordination (Zhong et al.,
132 2017; Li et al., 2018b). Meanwhile, data analytics methods, e.g., the hybrid simulation model, are
133 also developed to facilitate risk identification and interrelationships mapping in the PHP processes
134 (Li et al., 2018a). If the level of detail (LOD) in schedule can be classified into LOD 100 (master
135 schedule), LOD 200 (phase schedule), LOD 300 (weekly schedule), and LOD 400 (daily work
136 plan), previous outcome truly works in mitigating the risks to improve the phase schedule which
137 is a LOD 200 covering each PHP phase. However, risks and constraints are different and must be

138 identified and treated differently. Constraints can usually be identified, improved, and removed in
139 a more detailed schedule (e.g., LOD 300 and LOD 400) (Wang et al., 2016a). For example, the
140 detailed task or activity still beset some missing or incomplete prerequisites including design
141 (drawings and BIM models), prefabricated products, space, buffer, labor, equipment, permits,
142 specifications, prerequisite work, which prevent the reliability of PHP workflow, particularly in
143 the on-site assembly process (Li et al., 2018b). This research concentrates on the development of
144 constraints modeling service for the four-day assembly cycle (FDAC) process, which means the
145 typical floor can be assembled and finished by the four-day plan, as shown in Fig.1 (a) (b).

146 <Insert Figure 1 here>

147 ***2.2 Constraints Management***

148 Constraints management is one of the critical strategies for production control and planning. The
149 concept of constraint was firstly introduced in 1984 as the theory of constraints, which is an overall
150 management philosophy (Goldratt and Cox, 2016). Constraints management systems have proven
151 to be more effective when compared to the reorder-point (ROP) systems and material requirements
152 planning (MRP) systems in the aspects of capacity management, inventory management and
153 process improvement in the manufacturing industry. It is also argued that constraints management
154 can outperform the Just-in-time (JIT) system due to the more targeted nature of improvement
155 efforts in constraints (Boyd and Gupta, 2004). The construction industry has widely recognized
156 the significance of performing control and planning with constraint management to issue
157 executable work plans. For example, work packaging is a planned, executable process to
158 strategically break down the construction scope into distinct and manageable packages with proper
159 sizing and criteria. Each work package should be assigned to a single organizational unit that is
160 capable of handling all its constraints. The dependencies between tasks/activities contained in

161 different work packages should also be considered. One of the practical examples is advanced
162 work packaging (AWP) (Hamdi, 2013). AWP uses a hierarchy of engineering work packages
163 (EWPs), construction work packages (CWPs), and installation work packages (IWPs) to allow
164 engineering and procurement planning driven by construction sequencing. It breaks down the
165 project processes into CWPs aligned with WBS. CWPs, in turn, contain one or more IWPs. Wang
166 et al. (2016a) developed a conceptual framework for using AWP to improve total constraints
167 management in the oil and gas industry. However, the direct implementation of AWP in PHP may
168 be limited. AWP works well in handling complex mega project (e.g., oil and gas project). AWP
169 has a hierarchical structure with CWP, EWP, and IWP. The structure is not flattening enough for
170 PHP to improve the efficiency of decision making and collaborative working. In addition, there
171 are still significant limitations in the work packaging method for efficiently managing constraints
172 in PHP, particularly in the area of constraints modeling. For example, the process for identifying
173 and analyzing constraints and their interrelationships is sluggish because the constraints are only
174 discussed in a static manner (e.g., through look-ahead meeting) rather than in a real-time manner
175 (Hamdi, 2013; Isaac et al. 2017). Some studies have also conducted static constraints identification
176 by social network analysis (Gong et al., 2019). However, automatic constraints identification and
177 dynamic constraints interrelationship mapping have not been investigated. Enlightened by the
178 smartness of smart construction object (SCO) (Niu et al., 2016), a more collaborative, autonomous,
179 and adaptive approach for dynamic constraints modeling may be possible.

180 ***2.3 Smart Work Packaging***

181 Much effort has also been made in using cutting-edge information technologies to make work
182 packages smart (Ibrahim et al., 2009; Abuwarda and Hegazy, 2016). For example, Isaac et al.
183 (2017) developed algorithms for BIM which can be integrated with design structure matrix and

184 domain mapping matrix to automatically label relationships between prefabricated products and
185 their following sequence in which the prefabricated products should be assembled. The
186 development of smart work packaging (SWP) originated from the manufacturing industry to
187 improve the smartness of the workflow. Some studies, although not directly using the term “smart
188 work packaging” or SWP, address the interaction between humans, resources (e.g., machines and
189 products) and environment with smartness using emerging technologies such as IoT, wireless
190 sensor networks, big data, cloud computing, or other enabling technology to facilitate tasks
191 execution. Compared with traditional task execution process, SWP has many unique
192 characteristics, including traceability, value-added, and awareness. However, information
193 communication, adaptive to changes, and autonomous actions during task executions have been
194 identified as necessary requirements of SWP in previous studies (Lu et al.2017; Wang et al. 2016b;
195 Ren et al. 2017; Lee et al., 2009). For example, based on simulated or historical data, SWP could
196 achieve autonomy by executing particular tasks when specific requirements are met (Lu et al.,
197 2017). In addition, each smart work package can gain sociability by communicating with its
198 internal elements, as well as other SWPs to work as a distributed multi-agent system for
199 collaborative working (Ren et al., 2017). Most importantly, SWP must be adaptive and can react
200 flexibly to changes by learning from its own experiences, environment, and interaction with others
201 (Wang et al. 2016b; Lee et al., 2009). Thus, it is believed that the three critical characteristics of
202 SWP are autonomy, adaptivity, and sociability. The potential functions of SWP have also been
203 introduced and assessed in different scenarios including modeling (i.e. the understanding of the
204 interconnections among tasks), monitoring (i.e. the tracking and updating of real-time status), and
205 optimization (i.e. the planning and scheduling of tasks) (Luo et al. 2018; Wan et al. 2018; Zhang
206 et al. 2018). Although the SWP is expected to improve the constraint management, modeling the

207 constraints (i.e., identification and relationship mapping) through an automatic and dynamic
208 approach is the very first step toward a “zero-constraint” environment. Such a step requires
209 identifying critical constraints and understanding the interrelationships of them in a smart manner.

210 **3. Methodology**

211 To achieve the objectives of this study, a constraints modeling service is proposed for the on-site
212 assembly process of PHP (See Fig. 2). This service should work as a function in the overall smart
213 work packaging (SWP). The authors have proposed a service-oriented architecture (SOA) to
214 encapsulate SWP into the Infrastructure as a Service (IaaS) layer in the previous study (Li et al.,
215 2019). Based on this conceptual study, in order to provide practical and useful tools for workers
216 to automatically identify critical constraints, dynamically explore interactional and interdependent
217 relationships of these constraints, and understand the impact of these constraints on schedule
218 performance, we further embed a few practical techniques and analytics methods into the SWP.
219 The identification of critical constraints and their interrelationships, as the first step in constraints
220 modeling service, is supported by social network analysis (SNA) technique, which applies social
221 network theory to help explore the complex system that contains miscellaneous relationships. The
222 on-site assembly process can be considered as an intricate network involving different workers.
223 The integration of SNA can, therefore, help facilitate the identification of critical trades associated
224 constraints and their cause-and-effect relationships in the on-site assembly process of PHP. The
225 use of SNA can be found in various research fields, such as schedule risk (Li et al.,2016), urban
226 renewal (Yu et al., 2017), and social responsibility (Lin et al., 2018). The authors have also
227 investigated the use of SNA for constraints identification in a static manner (Gong et al., 2019).
228 However, the adoption of automatic and dynamic SNA has not been investigated. Therefore, in
229 this study, the SNA sub-service is proposed (see Fig. 2). It has three major steps: (1) The workers

230 of different trades register or log-in the SNA service of their own SWP and get the constraints
231 template; (2) they score and evaluate the constraints interrelationships; (3) they visualize the
232 network and identify the critical constraints and interactions in an automatic manner.

233 <Insert Figure 2 here>

234 Secondly, assessing and simulating the potential effect of the identified critical constraints on the
235 schedule performance of PHP should be considered in SWP to facilitate the decision making of
236 the workers. Computer simulation has been widely adopted in diverse decision-making in
237 construction processes by enabling ‘what-if’ scenarios (Lee, 2017). Discrete Event Simulation
238 (DES) has been a primary means for such simulation, representing sequential operation details
239 (Alvanchi et al., 2011). As DES models can offer detailed information for execution, they have
240 been primarily used to solve operational issues (e.g., physical constraints) such as shop-floor
241 fabrication and on-site assembly which can replicate the PHP processes for helping different trades
242 to analyze their constraints. However, DES is deficient in the dynamic analysis of system
243 interaction. For example, DES models can analyze on-site assembly process with an event-oriented
244 view but cannot organize feedback structures between process performance (e.g., schedule
245 performance) and its project contexts (Hwang et al., 2016). Instead, the control theory-based
246 system dynamics (SD) models can be applied to analyze the interactions (e.g., casual loop) and
247 structures (e.g., stock and flow) of the project environments due to their perfect demonstration of
248 feedback effects. Also, SD models are efficient to integrate management actions. Unlike the DES
249 models which target operational details, SD models focus on handling strategic issues (e.g.,
250 informational constraints) (Li et al. 2018a). Thus, by considering the advantages of DES and SD,
251 a hybrid SD-DES dynamic model can be embedded into SWP to help workers of different trades
252 conduct a more comprehensive constraints evaluation in both operational and strategic levels. In

253 this research, a customized SD-DES hybrid dynamic model sub-service is developed to
254 encapsulate the SD models into each event in the DES model. DES model primarily facilitates to
255 measure the operation level of the on-site assembly system including the capacity and number of
256 project resources, the duration of on-site assembly tasks, and the lifting distance of the crane tower.
257 SD models are primarily linked to strategic level context, such as the satisfaction level of the tasks,
258 level of worker fatigue, level of worker skill. The development of SD-DES hybrid dynamic model
259 sub-service has three significant steps: (1) Define the system boundaries of the SD-DES hybrid
260 dynamic model service; (2) Encapsulate the SD models and their associated attributes into the DES
261 model for simulating the variations in the schedule performance of PHP; (3) Validate the
262 developed model through conducting structure and behavior tests. This validation process can
263 build up the confidence of the simulation results. Thirdly, constraints scenario analysis is
264 conducted for both project managers and workers to understand different simulation results so that
265 the influence of different critical constraints on schedule performance can be understood.

266 **4. SWP-enabled Constraints Modeling Service**

267 *4.1 Constraints Identification*

268 The SNA sub-service of constraints modeling in the SWP can automatically identify the critical
269 constraints and their interrelationships. The functions of SNA sub-service can be divided into three
270 parts (see the interface in Figure 3):

271 (1) The workers of different trades register or log-in SNA sub-service in their mobile device
272 and get the constraints template. The initial list of constraints is generated from the look-
273 ahead meeting of a real PHP project owned by the Hong Kong Housing Society (HKHS)
274 (see Table 1). The templated constraints are pre-programmed with an open-data integration
275 approach for constraints instantiation.

276 (2) The interrelationships among identified constraints are determined by links representing
277 the influence of constraints over another constraint. There are two steps in this process.
278 The workers of different trades (The trade list is collected from on-site assembly process
279 of the same PHP project which can represent a typical four-day assembly cycle (FDAC)
280 (see Table 2) were required to clearly set the direction of potential influence according to
281 their empirical knowledge in the service interface, and the direction of relationships can be
282 mutual. For example, the influence generated by T_1C_2 on T_3C_4 was distinct from the
283 influence of T_3C_4 on T_1C_2 , and they are considered as two different links. After tabulating
284 the identified links, they can be quantified by two metrics including the *intensity of*
285 *influence* (adopting a five-point scale where “0” and “5” signify the lowest and highest
286 levels) and likelihood of the influence occurrence (adopting a ten-point scale where “0” and
287 “1” represent the lowest and highest levels, i.e., 0.1, 0.2, etc.). The multiplication of the
288 *intensity of influence* and *likelihood* offers a basis for evaluating the influence level between
289 two trades associated constraints. When no influence occurs between two nodes, the
290 influence level is zero.

291 (3) The SNA sub-service calls the NetMiner tool (an SNA application analytics) to visualize
292 and analyze the adjacency matrix lists of link and node. There are three steps in this process.
293 The on-site superintendent can visually exam the primary constraints and their relationship
294 distribution in the network. The metrics value and description of network density and
295 cohesion can be displayed to reflect the overall connectedness and complexity of the
296 network. In addition, the pre-selected node-level metrics (e.g., out-degree/out-status
297 centrality, node betweenness centrality, and out-closeness /eigenvector centrality) can be
298 computed to investigate the characteristics and roles of individual nodes for determining

299 the critical constraints. Besides node-level metrics, link betweenness centrality was also
300 calculated to assess the critical interrelationships among constraints. It can help disclose
301 the cause-and-effect relationships of these constraints. As shown in Fig. 3, the output of
302 SNA sub-service is a list of critical constraints and critical interrelationships among these
303 constraints, which is used in the subsequent SD-DES hybrid model, and more details can
304 be found in the authors' previous study (Gong et al., 2019). The trades can re-evaluate the
305 constraints, and the SNA service can also re-generate the output in a real-time manner.

306 <Insert Figure 3 here>

307 <Insert Table 1 here>

308 <Insert Table 2 here>

309 ***4.2 Development of Hybrid SD-DES Model***

310 This hybrid SD-DES model sub-service is developed to help workers and site managers to
311 investigate the influence of the critical constraints and interrelationships (identified in the above
312 SNA sub-service) on the schedule performance of the FDAC in the on-site assembly process. To
313 achieve this objective, the development of the system boundary, the SD model and DES model are
314 explained below.

315 ***4.2.1 System Boundary***

316 The definite system boundary can facilitate to generate specific system structures and behaviors.
317 In this study, the SD-DES model includes three subsystems: the FDAC process, constraints, and
318 schedule performance. The connection between the three subsystems can be presented in Figure 4.
319 The first system, i.e., the FDAC subsystem (See Fig.1), includes activities related to prefabricated
320 products installation and in-situ tasks. The schedule performance subsystem mainly consists of the

321 planned schedule and the actual schedule to measure their differences. The PHP assembly process
322 will delay if the actual schedule lags behind the planned schedule.

323 <Insert Figure 4 here>

324 According to the literature review and on-site surveys conducted in Gong et al. (2019), constraints
325 can mainly impede on-site assembly in three ways: resource availability, operation efficiency, and
326 work quality. First, resources can include labor, prefabricated products, machinery (e.g., crane)
327 and workspace. Resource availability has positive interactions with schedule performance because
328 the PHP workflow can be interrupted or suspended if resources become unavailable due to certain
329 constraints, especially in the compact assembly site of PHP projects in Hong Kong. In contrast, if
330 the schedule is delayed, the project team can increase the number of resources (e.g., labor, crane)
331 to recover the delay. Second, operation efficiency indicates the proficiency and accuracy of
332 machinery and labor, and the constraints in operation efficiency still depress the productivity in
333 PHP project even though the information and communication technologies have been widely
334 adopted in a construction site (Li et al., 2017a). It is also the reason to develop the SWP approach
335 in the authors' series of studies. Efficient operations can speed up the installation rate, whereas
336 inefficient operations can increase the installation error rate, thereby leading to the schedule delay.
337 Besides, when schedule delay occurs, workers and machinery may be pushed to conduct unsafe
338 and fatigued operations. The operation efficiency may again decrease due to low installation rate
339 and high error rate. Finally, quality concerns, such as defects of prefabricated products, are also
340 significant. Quality control is conducted when products arrive on-site or when they are assembled.
341 Defective products should be reworked or reproduced and extra time is consumed in terms of re-
342 installation and transportation of new products, thereby resulting in schedule delay. Besides,

343 pushing the progress to recover existing delay may also increase the possibility of quality problems.
344 Thus, quality concerns are interrelated with other subsystems of the model.

345 *4.2.2 System Dynamics (SD) Model*

346 To perform a detailed quantitative analysis of system's structure and behavior, the previously
347 defined and described casual loop relationships in Section 4.1 and Section 4.2.1 are transformed
348 to an SD diagram (See Fig.5) to address the subsystems of constraints and the schedule
349 performance for both prefabricated products installation and in-situ tasks.

350 The SD model is based on the SD scheme adopted in several studies (Nasirzadeh and Nojedehi,
351 2013; Li et al., 2018a; Wu et al., 2019). In SD, stocks, dynamic variables, and flows are the basic
352 building blocks. Stocks monitor cumulative quantities (e.g., task completion rate); dynamic
353 variables monitor non-cumulative quantities (e.g., labor and crane efficiency); and in- and out-
354 flows are used to connect stocks to indicate the increasing and decreasing rate of the stock value.
355 SD also has parameters whose values are fixed during the simulation and are used to depict the
356 static attributes of a system (e.g., basic inspection rate and production rate of prefabricated
357 products). All the SD elements are linked together to form feedback loops that reflect the
358 underlying mechanism of a system (Wu et al., 2019). This SD model works as a standardized
359 element to depict the specific FDAC process with surrounded constraints. The rationale of this SD
360 model is supported by four modules, namely, assembly process module, resource availability
361 module, operation efficiency module, and schedule performance module. The details of these
362 modules are discussed in the following sections. It should be noted that the SD structures of
363 installation and in-situ tasks are similar. Thus, in the following sections, (1) - (4) introduces the
364 modules for installation tasks, whereas the modules of in-situ tasks are introduced in (5) by
365 highlighting the differences.

366 **(1) Assembly Process Module (APM)**

367 This module is the main skeleton of the SD model for installation tasks, which simulates different
368 statuses of prefabricated products by SD stocks (see Fig.5), such as “Products To Be Assembled,”
369 “Assembled Products” and “Inspected Products.” The “Products To Be Assembled” stock refers
370 to the total amount of prefabricated products (e.g., prefabricated facades) that have been delivered
371 to an on-site buffer and should be assembled. This is linked to another “Assembled Products” stock
372 by a flow named “Installation Rate,” which is determined by some dynamic variables, such as
373 “Crane Efficiency,” “Labor Efficiency” and “Resource Availability.” At the quality checking stage,
374 the installed façades are translated into the “Inspected Products” stock at the “Inspection Rate,”
375 which is determined by the parameter “basic Inspection Rate” and several constraints identified
376 using the method introduced in Section 4.1. The mechanism of other stocks, dynamic variables,
377 and flows, such as “Products To Be Delivered,” “Products To Be Re-assembled,” “Delivery Rate”
378 and “Re-installation Rate,” follow the same principles.

379 <Insert Figure 5 here>

380 **(2) Resource Availability Module (RAM)**

381 The resources in this study include labor, material (e.g., prefabricated products), machinery (e.g.,
382 crane), and workspace (e.g., buffer, workface). An optimal resource availability level can keep the
383 installation rate at a reasonable range to align with the planned schedule. In RAM, the critical
384 feedback loop is determined by two SD variables. One loop starts from the critical constraint C22:
385 lack of optimal buffer layout, identified by the SNA sub-service in Section 4.1. This constraint can
386 affect inadequate buffer space (i.e., C21), and constraints related to availability and capacity of
387 labor and cranes (i.e., C4, C13, and C23). Moreover, C22 also affects the stock “Products To Be
388 Assembled” indirectly by the flow “Delivery Rate” in the APM. The other dominant SD variable

389 is “PSD,” standing for the predicated schedule delay. “PSD” can directly push to increase the
390 number of labor and cranes, and indirectly affect the number of prefabricated products by
391 “Delivery Rate.” However, the labor and cranes could not exceed the expected maximum quantity
392 limited by the buffer space or workspace. This module is integrated with the APM bidirectionally.
393 For example, “Resource Availability” is embedded in the APM as one major affecting factor of
394 the flow “Installation Rate”. At the same time, the stock “Products To Be Assembled” in the APM
395 is embedded in the RAM which affects the congestion level of workspace.

396 ***(3) Operation Efficiency Module (OEM)***

397 The operation efficiency includes the workers’ efficiency and cranes’ efficiency. The workers’
398 efficiency is largely determined by constraints related to information, quality and safety, such as
399 C20: lack of visible and audible communication mechanism, C9: unavailable quality control hold
400 points, and C29: Inadequate safety training and hazards identification. The relationships among
401 the work pressure, fatigue, and other constraints that can hinder safety and quality operations have
402 also been investigated in previous studies (Lee, 2017). Thus, the work pressure and fatigue degree
403 can also affect the workers’ efficiency. The crane-related constraints are in the critical path of the
404 assembly schedule, which has also been identified as the critical constraints in SNA sub-service.
405 If these constraints are not timely removed, crane efficiency in terms of transporting prefabricated
406 products (from lift point to the place point) in a Just-in-time (JIT) manner cannot be achieved. For
407 example, the lack of optimal installation sequence and the lack of collision-free path planning can
408 lead to numerous rework in the horizontal and vertical transportation of prefabricated products.
409 Additionally, bad weather conditions (e.g., heat-stress) that always happen in the summer of Hong
410 Kong can impede the progress of the PHP project or reduce worker efficiency, therefore, affecting

411 the installation rate. The OEM module is integrated into the APM unidirectionally, i.e., the OEM
412 only compute the worker and crane efficiency data and transfer it to the APM.

413 ***(4) Schedule Performance Module (SPM)***

414 This module is used to calculate schedule delay when constraints are not timely removed. For this
415 purpose, the planned percentage of completion (PPC) and the actual percentage of completion
416 (APC) are computed by extracting data from APM. The two indicators are then used to evaluate
417 “PSD” which is sent back to APM, RAM, and OEM. Therefore, actions such as employing extra
418 workers and renting additional cranes, can be taken to remove constraints based on the degree of
419 delay. Some details of calculation in this module can be seen in Table 4.

420 ***(5) Modules for In-situ Tasks***

421 An FDAC process, as shown in Fig 1, also includes in-situ tasks, such as wall reinforcement and
422 conduit installation, slab and beam rebar and inspection, and wall, slab and beam concreting. All
423 the tasks can be modeled by a similar SD structure, which also includes four parts similar to the
424 APM, RAM, OEM, and SPM. However, there are several differences. A Work Progress Module
425 is set up to replace the APM, including four stocks, i.e., “Work To Be Completed,” “Completed
426 Work,” “Inspected Work” and “Work To Be Redone,” respectively. No prefabricated products are
427 needed for in-situ tasks, therefore stocks, dynamic variables, and flows relating to prefabricated
428 products delivery and production are omitted. Second, in the RAM and OEM for in-situ tasks, the
429 workspace congestion caused by crane and crane efficiency is no longer considered because the
430 material transported by crane for the in-situ tasks is not on the critical schedule path according to
431 the project documents. Furthermore, in the SPM, the mechanism to compute schedule delay is the
432 same, but dynamic variables used to compute “Total Quantity To Be Completed” are different.
433 The structures of modules for in-situ tasks are shown in Fig 6.

434

<Insert Figure 6 here>

435 4.2.3 Encapsulating SD model into the DES model

436 An FDAC cycle requires to arrange multiple specific tasks with proper preceding and succeeding
437 dependencies. To mimic this process, as shown in Fig. 7, a DES model is built, which addresses
438 the FDAC subsystem of the system boundary. Building blocks in the DES model are “delay” and
439 “hold.” The “delay” block refers to an ongoing installation or in-situ task; the “hold” block controls
440 the pace of construction according to the project plan and completion rate of preceding tasks. There
441 are two types of “hold” block. One type, e.g., the “hold” between “Wall_Rebar_A” and
442 “Slab_Beam_Rebar_A” in Fig. 7, prevents succeeding tasks from starting too early to stick to the
443 original plan in Fig. 1(b), which is necessary to avoid workers being idle due to early completion
444 of preceding tasks (Kenley and Seppänen, 2006). The other type, however, forces succeeding tasks
445 to wait until all preceding tasks are completed, such as the “hold” before “Concrete_A.”

446

<Insert Figure 7 here>

447 The conceptual structures of installation and in-situ tasks defined in Section 4.2.2 are used to
448 generate and assign tasks into the DES model. For this purpose, a technique in object-oriented
449 programming, i.e., encapsulation, is applied, where a class is defined as a blueprint of all objects
450 belonging to that class by grouping (or encapsulating) common information of the objects into a
451 logical unit. As illustrated in the SD structures, installation and in-situ tasks have distinct
452 characteristics. Thus, they are defined as two classes, with all relevant information encapsulated
453 in their SD models. The installation task class generates tasks such as “Pre_facade_A” while the
454 in-situ task class generates tasks such as “Concrete_A.” The encapsulation contributes three merits
455 to the SD-DES model: (1) It keeps the properties integrality of each task module; (2) It facilitates
456 the scalability of the DES model; and (3) It enhances the reusability of SD models.

457 The integration mechanism between DES and SD is bidirectional and is shown in Fig. 8. On the
458 one hand, each task is generated and assigned into a “delay” block at the time a , and is released at
459 time b , when two conditions are satisfied: (1) the earliest start time defined in the project plan is
460 reached; (2) the variable “APC” in the SPM becomes 100%. On the other hand, in the DES model,
461 a timer is activated in “delay” blocks to record the time spent for each task by subtracting a from
462 b . Thus, the sum of all timers is the total working time (TWT) of all tasks whereas the total cycle
463 time (TCT) of one FDAC cycle is recorded at time c (measured by the model engine’s timer
464 directly) when the “End” block in Fig. 7 is reached. TWT is greater than TCT since some tasks are
465 performed in parallel. TWT and TCT are important indicators for model validation and results
466 comparison (see Section 5.2 and 5.3). Meanwhile, “Total Work Hours” is derived from TWT and
467 is sent back to SD models to evaluate values of dynamic variables (see Section 5.1).

468 <Insert Figure 8 here>

469 All variables in the SD models are linked to the database in the SD-DES model service. When the
470 model starts, data can be extracted from the database. Meanwhile, the results of the simulation can
471 be saved to the database for further analysis. In addition, a set of interfaces and data input/output
472 plug-ins are developed in the SD-DES model service to capture, store, and visualize the real-time
473 modeling and simulation process.

474 ***4.3 Constraints Analysis***

475 The constraints analysis sub-service can be activated when the hybrid SD-DES model sub-service
476 has been successfully developed. This kind of scenario analysis can work as a sub-service of SWP
477 to quantitatively measure the influence of these critical constraints on schedule performance under
478 different constraints scenarios. The simulation results can not only be visualized by considering
479 various constraints scenarios at the different time points of the FDAC but also provide decision

480 support by predicting the assembly duration variation when different constraints are not timely
481 removed at different time points. In this constraints analysis sub-service, a set of constraints
482 scenarios are proposed based on real project experience, and a comparative analysis is conducted
483 between these scenarios.

484 **5. Case Simulation**

485 Based on the three sub-services, a case study is conducted to verify the proposed SWP-enabled
486 constraints modeling service. The case is a Subsidized Sale Flats project owned by the Hong Kong
487 Housing Society (HKHS) and is located at 48 Chui Ling Road, Tseung Kwan O Area 73A. It
488 adopts the typical FDAC to construct one residential tower of 33 stories, 330 flats with 1020 units,
489 including one basement (car park, plant room), and 4-level podium. In this project, only the
490 prefabricated façade is considered, which incorporates nine different kinds of modules to form 26
491 different types of façades.

492 The first step is to identify critical constraints. After the trial of SNA sub-service in Section 4.1,
493 five constraints are identified as critical, i.e., C5 bad weather conditions, C14 lack of collision-free
494 path planning, C20 lack of visible and audible communication mechanism, C22 lack of optimal
495 buffer layout, and C23 unavailable optimal installation sequence.

496 ***5.1 Data Collection and Quantification of the SD-DES Model***

497 Prior to launching the simulation, the SD-DES model must have accurate data inputs. According
498 to the attributes of these data inputs, they are categorized into three categories, i.e., parameters,
499 dynamic variables, and constraints. Data sources of each group are summarized in Table 3 and are
500 explained below.

501 <Insert Table 3 here>

502 Parameters, such as “Basic Inspection Rate” and “Basic Work Efficiency,” have fixed values
503 during the simulation and usually serve as the baseline to evaluate values of dynamic variables.
504 The values of parameters are collected by reviewing project documents, such as planned schedules,
505 construction plans and bill of quantities. Dynamic variables are SD elements (introduced in Section
506 4.2.2) whose value are determined by other elements (e.g., constraints, stocks, parameters, and
507 other dynamic variables) linked to them. Thus, the value of a dynamic variable is not collected but
508 computed, by embedding equation in the variable, considering all elements linked to it. Finally,
509 constraints are divided into two groups according to their interrelationships identified in Section
510 4.1. One group consists of dependent constraints where their effect is affected by other constraints.
511 For instance, C14 Lack of collision-free path planning is affected by C20 Lack of visible and
512 audible communication mechanism, and the effect of C14 on “Crane Efficiency” will increase if
513 C20 is not removed. The other group consists of independent constraints, which only affect others
514 but are not affected during the project. These constraints are related to the environment, supply
515 chain and project planning problems, such as C5 Bad weather conditions, C8 Bad conditions of
516 transportation vehicle and rout and C29 Inadequate safety training and hazards identification.

517 Then, the quantification of dynamic variables and constraints is completed in three ways. First,
518 equations in similar SD models from qualified journals are searched, which are mainly used to
519 calculate values of dynamic variables. Using such equations in is a common practice in SD model
520 building to reduce development time and increase model reliability (Wu et al., 2019). Besides,
521 some equations can be built directly based on the structures of SD model and common knowledge
522 of project management. Finally, a project-level approach is adopted to quantify the effect of
523 constraints on dynamic variables and the mutual effect between constraints, because such
524 information is highly project-dependent and off the shelf equations cannot be found. For this

525 purpose, engineers of the case project are asked to give an estimation, and the average value is
526 taken. For instance, the negative effect of C14 Lack of collision-free path planning on “Crane
527 Efficiency” will be further increased by if C20 is not removed.

528 Given the limited space, Table 4 gives some examples of establishing equations in the SD modules
529 of installation tasks, which includes all the three ways to quantify the SD model. It should be noted
530 the FDAC procedure is very mature and standard in Hong Kong (Jailon and Poon, 2009). Thus
531 data collected from a typical FDAC project, and the estimation provided by experienced engineers
532 can be considered as stable and representative.

533 <Insert Table 4 here>

534 ***5.2 SD-DES Model Validation***

535 This section verifies the validity of the SD-DES model with two tests, i.e., direct structure test
536 (DST) and Structure-oriented Behavior Test (SBT).

537 ***5.2.1 Direct Structure Test (DST)***

538 Direct structure test (DST) directly performs qualitative comparison between the model structure
539 and the real system, which includes three sub-tests: (1) structure and parameter confirmation tests,
540 which examines if all the causality, feedbacks, and parameters of this model can be reflected from
541 the real system; (2) dimensional consistency test, which examines the dimensional consistency of
542 equations and ensures that there is no illogical parameter; (3) boundary adequacy test, which
543 ensures all crucial variables keep in line with the research objectives (Barlas, 1996). As mentioned
544 in Section 4.2.2 and Section 5.1, the SD structures and equations are established based on verified
545 works while the DES model is built by referring to the mature FDAC cycle. Furthermore, the
546 model structures and the selection of parameters and variables have been explained to the project

547 managers of the case project to gain their agreements. Thus, the model meets the requirements of
548 DST and can reflect the real project.

549 *5.2.2 Structure-oriented Behavior Test (SBT)*

550 Structure-oriented behavior test (SBT) is a quantitative test, which investigates model-generated
551 behavior patterns to uncover potential structural flaws (Wakeland et al., 2005). It can be achieved
552 by extreme-condition test, behavior sensitivity test, and integral error test.

553 *(1) Extreme Condition Test*

554 The extreme-condition test exams, whether a model is reasonable under extreme conditions. Given
555 the aim of the study is to investigate the influence of constraints, the status of constraints are used
556 to setup extreme conditions. For example, the most optimistic and pessimistic cycle time (TCT)
557 of constructing 33 typical floors adopting FDAC, according to the project plan, is 132 (i.e., 4 days
558 per floor) and 231 days (i.e., 7 days per floor), respectively. The test results are shown in Table 5.
559 After 200 simulation runs, when no constraint exists, the average TCT and deviation rate is 132.50
560 days and 0.71%, respectively, whereas when all constraints are not removed, the average TCT and
561 deviation rate is 230.06 days and 4.75%, respectively. Both results are acceptable (i.e., the
562 deviation rate is less than 5%) and comply with the plan.

563 <Insert Table 5 here>

564 *(2) Sensitivity Test*

565 This test detects parameters to which FDAC tasks are sensitive and asks if the real system exhibits
566 similar high sensitivity to these parameters. To interpret in details, ten parameters are selected, i.e.,
567 “Basic Worker Efficiency,” “Error Rate” and “Basic Inspection Rate” for both in-situ and
568 installation tasks, as well as “Basic Delivery Rate,” “Defect Rate,” “Defect Rate After Assembly”

569 and “Basic Crane Efficiency” for installation tasks, because these parameters are essential in the
 570 SD model by affecting many other dynamic variables. To assess their potential influence on project
 571 duration, each parameter is assigned with a maximum, minimum, and most likely value. For
 572 instance, the minimum “Defect Rate” of prefabricated products is 0 whereas the most pessimistic
 573 (i.e., maximum) “Defect Rate” in the PHP projects is 10% in Hong Kong (Li et al., 2018a).
 574 However, due to the paralleled tasks planning, the variation of TCT is not significant. Thus, the
 575 TWT which aggregates the time spent for each task is adopted to eliminate the paralleling effect,
 576 and the TWT baseline is 140.86 days in the optimal case. The variety range of each parameter, i.e.,
 577 the sensitivity is computed using the following equation.

$$578 \quad \left| \frac{\text{Minimum duration} - \text{Most likely Duration}}{\text{Most likely duration}} \right| + \left| \frac{\text{Maximum duration} - \text{Most likely Duration}}{\text{Most likely duration}} \right|$$

579 Table 6 summarizes the simulation results. This study uses 20% as the threshold of variation. Thus
 580 a variable is treated as sensitive if its variety range exceeds 20% (Li et al., 2018a). As a result,
 581 “Basic Delivery Rate,” “Basic Worker Efficiency^l” and “Error Rate^l” are sensitive variables,
 582 which complies with the reality. For one thing, installation is only a small part of the FDAC cycle
 583 in terms of total duration. Thus the sensitivity of parameters related to installation is less than those
 584 related to in-situ parameters. Among these installation parameters, “Basic Delivery Rate” is most
 585 sensitive as it starts the installation and affects subsequent processes; “Basic Worker Efficiency”
 586 and “Basic Crane Efficiency” are less sensitive as they depend on the delivery rate of facades
 587 meanwhile they are constrained by each other and none of them determines the installation rate
 588 alone (see Fig. 5); “Error Rate^P” is not sensitive because the total amount of prefabricated facades
 589 is small, and even the pessimistic estimation of the installation error rate is still low given the
 590 mature FDAC cycle. For another, “Basic Worker Efficiency^l” and “Error Rate^l” are sensitive for

591 in-situ tasks as they are the dominant factors behind the construction pace when work is less
592 constrained delivery and crane (see Fig. 6)

593 <Insert Table 6 here>

594 **(3) Integral Error Test**

595 This test investigates whether the model behavior varies with the different integration method or
596 time step. This study uses 4th order Runge-Kutta with the different time step: 0.5, 0.25, 0.125 and
597 0.0625 day/time, the model behaviors with durations are 132.35, 132.74, 133.18, and 133.52 days,
598 indicating that this model can meet the requirement of this test.

599 **5.3 Constraints Analysis Results**

600 In this section, the five identified critical constraints are fused into the SD-DES model with
601 different scenarios through three simulation tasks. In the initial stage, all constraints are assumed
602 to be satisfied, whereas some critical constraints can re-appear at certain time points. Besides, one
603 FDAC has 4 days, and the planned duration of that cycle is 5760 minutes ($4*24*60=5760$).

604 The first task assesses the impact of different constraints on schedule performance when they
605 appear at the same time point. For example, 500th minute after simulation launching is selected as
606 the investigated point, at which all the five critical constraints are scheduled to appear. After
607 summarizing results of 200 simulation runs, a histogram with a density curve of the simulated
608 duration is drawn in Fig.9. The simulated duration ranges between 5800 and 8940 mins and has a
609 95% probability of falling in between 6006.5 and 8758.75 mins, with a median duration of 7060.32
610 mins. Through the statistical analysis of simulated duration, workers and project managers can
611 adjust and re-plan the task executions at the specific time point.

612 The second task is to assess the impact of different constraints on schedule performance at various
613 time points. For instance, the scenario, “C5 cannot be satisfied at the 100th minute,” which takes
614 the form of C5^{100th}, has different impact level on schedule performance compared to the scenario
615 C5^{800th}. As shown in Fig. 10, the horizontal axis indicates the incidence time of constraints, and
616 the vertical axis denotes the results of simulated duration. The larger the length of the box signifies,
617 the more significant impact it will have on the schedule performance. Measured by the median
618 (the band inside the box) value, C5^{100th} > C5^{800th} can be observed at the different time points which
619 indicates that some constraints have more influence on the whole schedule performance at the
620 early stage of the cycle. As another example, the median of C14^{100th} is just slightly higher than
621 C14^{800th}, signifying that the inefficient crane operations cannot be significantly reflected in a short
622 time period, which is usually accumulated to a considerable difference in the later stage.

623 <Insert Figure 9 here>

624 <Insert Figure 10 here>

625 The final task is to find out the constraint that has most significant influence on the schedule
626 performance of FDAC cycle. For this purpose, each critical constraint is individually scheduled to
627 appear at 100th minutes. After 200 simulations, density curves of all the five critical constraints are
628 generated and shown in Fig.11. Table 7 presents the constraints ranking in terms of their impact
629 on schedule and includes relevant statistical information of TCT. Based on the mean value of
630 FDAC duration, the constraints can be divided into three levels in terms of their effect on schedule.
631 The first level includes C14 and C5 that can lead to a delay up to 249.85 minutes (i.e., 4.16 hours)
632 in one FDAC cycle. In other words, if C14 is not satisfied, the total delay of the 33 floors can be
633 137.61 hours, nearly 6 days. The second level contains C22 and C20 that result in delay up to

634 137.75 minutes (i.e., 2.30 hours) in one FDAC cycle. Finally, the third level includes C23 which
635 causes minimal delay (i.e., 16.63 minutes) in one FDAC cycle.

636 <Insert Figure 11 here>

637 <Insert Table 7 here>

638 In summary, constraints' impact on schedule delay varies along the timeline of the FDAC. If
639 constraints that cannot be satisfied happen at an earlier stage, they have a more significant impact
640 on schedule performance. To this end, this study provides an in-depth understanding of how the
641 impact of constraints can be systematically analyzed, thus offers valuable insights to the project
642 team to adopt constraints improvement approaches to achieve a reliable workflow.

643 **6. Conclusion**

644 In order to automatically identify the critical constraints of on-site FDAC of PHP process and
645 dynamically understanding the interrelationships of them, a constraints modeling service of SWP
646 has been developed within the three sub-services, namely, social network analysis (SNA), hybrid
647 SD-DES model, and the constraints analysis. The SNA helps identify the trades associated critical
648 constraints including bad weather conditions, lack of collision-free path planning, lack of visible
649 and audible communication mechanism, lack of optimal buffer layout , and lack of optimal
650 installation sequence. The hybrid SD-DES model helps dynamically explore the interactional and
651 interdependent relationships of the constraints in the modules of the assembly process, resource
652 availability, operation efficiency, and schedule performance, and encapsulate these dynamic
653 relationships into the DES model. The hybrid SD-DES model has also been validated by the model
654 structure and behavior tests to guarantee the confidence and validity of this sub-service. The

655 constraints analysis then helps analyze the impact of critical constraints on schedule performance
656 over various simulated scenarios.

657 The main contributions of this study to the body of knowledge are twofold. It enhances the role of
658 constraints management within dynamic modeling methods (e.g., SNA, SD, DES) and extending
659 its contribution to achieving the sociability of the SWP at the task execution level. Compared with
660 previous studies, such as Li et al. (2018a) which investigated the issue at the phase level, this study
661 provides approaches to identify critical constraints and evaluate the impact of these constraints at
662 the work package level. Secondly, the dynamic modeling methods in this study extend the process
663 of constraints modeling of the trades associated work packages in a more structural and convenient
664 way. The system dynamic models are established as reusable “task modules” to be encapsulated
665 into the DES model. Thus, this hybrid model can be utilized for other PHP projects due to the
666 sufficiently generic nature of this model. This constraints modeling service also provides a
667 comprehensive view of constraints relationships and interconnections, which is beneficial for
668 identifying critical constraints and evaluating the influence of each constraint. Such influence can
669 be evaluated at an early stage of the project, which leaves enough time for project teams to establish
670 relevant constraints management plan.

671 However, there are a few limitations of the developed constraints modeling service and
672 enhancement, especially in the area of automatic constraints tracking and sensing, are needed to
673 eventually create living digital simulation models to represent near real-time modeling. In addition,
674 given the number of interrelationships among the constraints and the variables of the model that
675 influence the schedule performance, there is a challenge to collect data from multiple data sources
676 and establish all dynamic interactions into the model. Thus, future studies can focus on using

677 sensor data, which conveys various aspects of the operating condition of SWP to generate the data-
678 driven constraints modeling service.

679 **Acknowledgments**

680 This research was supported by the Research Institute for Sustainable Urban Development of the
681 Hong Kong Polytechnic University. This research was also funded by the Australian Research
682 Council Discovery Project (No. DP180104026), National Natural Science Foundation of China
683 (No. 71801159), and Natural Science Foundation of Guangdong Province (No. 2018A030310534).

684 **Declarations of interest**

685 None

686 **Reference**

- 687 Abuwarda, Z., & Hegazy, T. (2016). Work-package planning and schedule optimization for projects with evolving
688 constraints. *Journal of Computing in Civil Engineering*, 30(6), 04016022.
- 689 Alvanchi, A., Lee, S., & AbouRizk, S. (2011). Modeling framework and architecture of hybrid system dynamics and
690 discrete event simulation for construction. *Computer- Aided Civil and Infrastructure Engineering*, 26(2), 77-
691 91.
- 692 Barlas, Y. (1996). Formal aspects of model validity and validation in system dynamics. *System Dynamics Review*:
693 *The Journal of the System Dynamics Society*, 12(3), 183-210.
- 694 Blackmon, T., Saxena, R., & Song, L. (2011). A conceptual framework for total constraint management in construction.
695 *Proceedings of the 28th ISARC*, 419-424.
- 696 Boyd, L., & Gupta, M. (2004). Constraints management: what is the theory?. *International Journal of Operations &*
697 *Production Management*, 24(4), 350-371.
- 698 Chi, H. L., Chen, Y. C., Kang, S. C., & Hsieh, S. H. (2012). Development of user interface for teleoperated
699 cranes. *Advanced Engineering Informatics*, 26(3), 641-652.
- 700 Emuze, F., Smallwood, J. and Han, S. (2014). Factors contributing to non-value adding activities in South African
701 construction. *Journal of Engineering, Design and Technology*, 12(2) 223-243.
- 702 Goldratt, E. M., & Cox, J. (2016). *The goal: a process of ongoing improvement*. Routledge.
- 703 Gong, P., Teng, Y., Li, X., & Luo, L. (2019). Modeling Constraints for the On-Site Assembly Process of Prefabrication
704 Housing Production: A Social Network Analysis. *Sustainability*, 11(5), 1387.

705 Hamdi, O. (2013). Advanced Work Packaging from project definition through site execution: driving successful
706 implementation of WorkFace Planning.

707 Hanna, A.S., Taylor, C.S. and Sullivan, K.T. (2005). Impact of extended overtime on construction labor productivity.
708 *Journal of Construction Engineering and Management*, 131(6), 734-739.

709 Housing Authority (2018), Number of Applications and Average Waiting Time for Public Rental Housing,
710 [https://www.housingauthority.gov.hk/en/about-us/publications-and-statistics/prh-applications-average-](https://www.housingauthority.gov.hk/en/about-us/publications-and-statistics/prh-applications-average-waiting-time/)
711 [waiting-time/](https://www.housingauthority.gov.hk/en/about-us/publications-and-statistics/prh-applications-average-waiting-time/)

712 Hwang, S., Park, M., Lee, H. S., & Lee, S. (2016). Hybrid simulation framework for immediate facility restoration
713 planning after a catastrophic disaster. *Journal of Construction Engineering and Management*, 142(8),
714 04016026.

715 Ibrahim, Y. M., Lukins, T. C., Zhang, X., Trucco, E., & Kaka, A. P. (2009). Towards automated progress assessment
716 of work package components in construction projects using computer vision. *Advanced Engineering*
717 *Informatics*, 23(1), 93-103.

718 Isaac, S., Curreli, M., & Stoliar, Y. (2017). Work packaging with BIM. *Automation in Construction*, 83, 121-133.

719 Jaillon, L., & Poon, C. S. (2009). The evolution of prefabricated residential building systems in Hong Kong: A review
720 of the public and the private sector. *Automation in construction*, 18(3), 239-248.

721 Kenley, R., & Seppänen, O. (2006). Location-based management for construction: Planning, scheduling and control.
722 Routledge.

723 Lee, K., Paton, N. W., Sakellariou, R., Deelman, E., Fernandes, A. A., & Mehta, G. (2009). Adaptive workflow
724 processing and execution in Pegasus. *Concurrency and Computation: Practice and Experience*, 21(16),
725 1965-1981.

726 Lee, S. (2017). Applying system dynamics to strategic decision making in construction. *Frontiers of Engineering*
727 *Management*, 4(1), 35-40.

728 Li, C. Z., Hong, J., Xue, F., Shen, G. Q., Xu, X., & Mok, M. K. (2016). Schedule risks in prefabrication housing
729 production in Hong Kong: a social network analysis. *Journal of Cleaner Production*, 134, 482-494.

730 Li, C. Z., Xu, X., Shen, G. Q., Fan, C., Li, X., Hong, J. (2018a). A model for simulating schedule risks in prefabrication
731 housing production: a case study of six-day cycle assembly activities in Hong Kong. *Journal of Cleaner*
732 *Production*, 165, 10

733 Li, C. Z., Xue, F., Li, X., Hong, J., & Shen, G. Q. (2018b). An Internet of Things-enabled BIM platform for on-site
734 assembly services in prefabricated construction. *Automation in Construction*, 89, 146-161.48-1062.

735 Li, X., Chow, K. H., Zhu, Y., & Lin, Y. (2016). Evaluating the impacts of high-temperature outdoor working
736 environments on construction labor productivity in China: A case study of rebar workers. *Building and*
737 *Environment*, 95, 42-52.

738 Li, X., Shen, G. Q., Wu, P., Fan, H., Wu, H., & Teng, Y. (2017a). RBL-PHP: Simulation of Lean Construction and
739 Information Technologies for Prefabrication Housing Production. *Journal of Management in Engineering*,
740 34(2), 04017053.

741 Li, X., Yi, W., Chi, H. L., Wang, X., & Chan, A. P. (2018c). A critical review of virtual and augmented reality (VR/AR)
742 applications in construction safety. *Automation in Construction*, 86, 150-162.

743 Li, X., Shen, G. Q., Wu, P., & Yue, T. (2019). Integrating Building Information Modeling and Prefabrication Housing
744 Production. *Automation in Construction*, 100, 46-60.

745 Lin, X., Ho, C. M. F., & Shen, G. Q. (2018). For the balance of stakeholders' power and responsibility: A collaborative
746 framework for implementing social responsibility issues in construction projects. *Management Decision*,
747 56(3), 550-569.

748 Liu, H., Al-Hussein, M., & Lu, M. (2015). BIM-based integrated approach for detailed construction scheduling under
749 resource constraints. *Automation in Construction*, 53, 29-43.

750 Lu, S., Xu, C., Zhong, R. Y., & Wang, L. (2017). An RFID-enabled positioning system in an automated guided vehicle
751 for smart factories. *Journal of Manufacturing Systems*, 44, 179-190.

752 Luo, Y., Duan, Y., Li, W., Pace, P., & Fortino, G. (2018). Workshop Networks Integration Using Mobile Intelligence
753 in Smart Factories. *IEEE Communications Magazine*, 56(2), 68-75.

754 Mao, C., Xie, F., Hou, L., Wu, P., Wang, J., & Wang, X. (2016). Cost analysis for sustainable off-site construction
755 based on a multiple-case study in China. *Habitat International*, 57, 215-222.

756 McKinsey. (2017). Reinventing Construction: A Route to Higher Productivity. *McKinsey Global Institute*,
757 [https://www.mckinsey.com/~media/McKinsey/Industries/Capital%20Projects%20and%20Infrastructure/O](https://www.mckinsey.com/~media/McKinsey/Industries/Capital%20Projects%20and%20Infrastructure/Our%20Insights/Reinventing%20construction%20through%20a%20productivity%20revolution/MGI-Reinventing-Construction-Executive-summary.ashx)
758 [ur%20Insights/Reinventing%20construction%20through%20a%20productivity%20revolution/MGI-](https://www.mckinsey.com/~media/McKinsey/Industries/Capital%20Projects%20and%20Infrastructure/Our%20Insights/Reinventing%20construction%20through%20a%20productivity%20revolution/MGI-Reinventing-Construction-Executive-summary.ashx)
759 [Reinventing-Construction-Executive-summary.ashx](https://www.mckinsey.com/~media/McKinsey/Industries/Capital%20Projects%20and%20Infrastructure/Our%20Insights/Reinventing%20construction%20through%20a%20productivity%20revolution/MGI-Reinventing-Construction-Executive-summary.ashx)

760 Nasirzadeh, F. and Nojedehe, P. (2013). Dynamic modeling of labor productivity in construction projects.
761 *International Journal of Project Management*, 31(6), 903-911.

762 Niu, Y., Lu, W., Chen, K., Huang, G. G., & Anumba, C. (2016). Smart construction objects. *Journal of Computing in*
763 *Civil Engineering*, 30(4), 04015070.

764 Ren, G., Hua, Q., Deng, P., Yang, C., & Zhang, J. (2017). A Multi-Perspective Method for Analysis of Cooperative
765 Behaviors Among Industrial Devices of Smart Factory. *IEEE Access*, 5, 10882-10891.

766 Taghaddos, H., Hermann, U., AbouRizk, S., & Mohamed, Y. (2012). Simulation-based multiagent approach for
767 scheduling modular construction. *Journal of Computing in Civil Engineering*, 28(2), 263-274.

768 Wakeland, Wayne and Hoarfrost, Megan, "The Case For Thoroughly Testing Complex System Dynamic Models"
769 (2005). Systems Science Faculty Publications and Presentations. 78.

770 Wan, J., Chen, B., Imran, M., Tao, F., Li, D., Liu, C., & Ahmad, S. (2018). Toward Dynamic Resources Management
771 for IoT-Based Manufacturing. *IEEE Communications Magazine*, 56(2), 52-59.

772 Wang, J., Shou, W., Wang, X., & Wu, P. (2016a). Developing and evaluating a framework of total constraint
773 management for improving workflow in liquefied natural gas construction. *Construction Management and*
774 *Economics*, 34(12), 859-874.

775 Wang, J., Sun, Y., Zhang, W., Thomas, I., Duan, S., & Shi, Y. (2016b). Large-Scale Online Multitask Learning and
776 Decision Making for Flexible Manufacturing. *IEEE Transactions on Industrial Informatics*, 12(6), 2139-
777 2147.

778 Wang, T., Wang, J., Wu, P., Wang, J., He, Q., & Wang, X. (2018). Estimating the environmental costs and benefits
779 of demolition waste using life cycle assessment and willingness-to-pay: A case study in Shenzhen. *Journal*
780 *of cleaner production*, 172, 14-26.

781 Wu, C., Chen, C., Jiang, R., Wu, P., Xu, B., Wang, J. (2019). Understanding laborers' behavioral diversities in
782 multinational construction projects using integrated simulation approach. *Engineering, Construction and*
783 *Architectural Management*, <https://doi.org/10.1108/ECAM-07-2018-0281>

784 Wu, P., Wang, J., & Wang, X. (2016). A critical review of the use of 3-D printing in the construction industry.
785 *Automation in Construction*, 68, 21-31.

786 Wu, P., Song, Y., Shou, W., Chi, H., Chong, H. Y., & Sutrisna, M. (2017). A comprehensive analysis of the credits
787 obtained by LEED 2009 certified green buildings. *Renewable and Sustainable Energy Reviews*, 68, 370-379.

788 Yi, W., & Chan, A. P. (2017). Effects of heat stress on construction labor productivity in Hong Kong: a case study of
789 rebar workers. *International Journal of Environmental Research and Public health*, 14(9), 1055.

790 Yu, T., Shen, G. Q., Shi, Q., Lai, X., Li, C. Z., & Xu, K. (2017). Managing social risks at the housing demolition stage
791 of urban redevelopment projects: A stakeholder-oriented study using social network analysis. *International*
792 *Journal of Project Management*, 35(6), 925-941.

793 Zhong, R. Y., Peng, Y., Xue, F., Fang, J., Zou, W., Luo, H., ... & Huang, G. Q. (2017). Prefabricated construction
794 enabled by the Internet-of-Things. *Automation in Construction*, 76, 59-70.

795